COMPLETION REPORT

1	Name Of Work & Job Code	Construction of CC road & RCC drain at cross roads of 3rd Cross roads and surrounding area at Kattigenahalli Village in Ward No.05 005-20-000077
2	Sanctioned Estimate No.& Date (AS & TS No)	AS/EE(BTP)/118/19-20, Date:16.03.2020 TS/SE(YNK)/47/19-20, Date:16.03.2020
3	Head Of Account which is chargeable	P-3736
4	Work Order No. & Date	BBMP/EE/BTP/WO/240/2019-20, Date:21-03-2020
5	Name Of Contractor	KRIDL
6	Time Stipulated for Completion of work	60 Days
7	Date Of Commencement	BBMP/EE/BTP/WO/240/2019-20, Date:21-03-2020
8	Date Of Completion	
9	Delay in Execution of Work	
10	Measurement recorded in	M.B No:
11	Check Measurement of the Asst Exe. Eng./ Exe, Eng., On	M.B No:
12	Name of the office/official in charge of the work	
13	a) Asst.Eng/Junior Eng	Maharlesh Kumar. Y.N.
14	b) Asst.Exe Engineer	B.S. Shridhar.

Sanctioned Estimate Amount	Amount Claims As Per Actually Vide As per bills	DIFFERANCE	
		Excess	Savings
RS.6500000.00	6492384.06		

15.Certified that the above work has been completed within the stipulated time noted in the Work Order

16.Certified that the contractor has delayed and completed the work for which necessary fine

17.Certified that the above work has been executed by the contractor satisfactory .

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER